

Chas Bolaro RAY Scheme

S. No.	Name of the ULB	Name of the Project	Total Project cost (Rs.) / Approval Order No. / Date/ Head ;शीर्षक	Agreement No./ Date/Contract Price	As per Agreement, Project Start Date / Total Duration / Completion Date	Component wise physical progress
						Progress in current month
1	2	3	4	5	6	9
15	Chas Munnicipal Corporation	CONSTRUCTION OF 185 UNITS WITH 08 NOS. OF TRANSIT ACCOMMODATION, UPGRADATION OF 70 NOS. OF OLD BUILDING AND OTHER INFRASTRUCTURE FACILITIES IN	(Rs) 19,43,70,717 Letter no. 236 dt. 24.10.2014	Agreement no: 5- (JUIDCO) Date of Agreement : 25th October'14	Start Date: 25th Oct'14 Duration: 30 month Completion date	Foundation work completed Brickwork completed Plaster completed IPS of all blocks completed Painting completed electrical work completed Septic tank completed Internal road completed (200 m) Main drain complete and Subsidiary drain work in progress Sanitary plumbing completed Water shump completed Water supply pipe laying and pump house in progress. Brickwork completed Foundation work completed

		<p>FACILITIES IN CHIRA CHAS CLUSTER AND MANJHIDIH UNDER RAJIV AWAS YOJANA.</p>		<p>Contract Price: Rs 19,43,70,717</p>	<p>:25/04/2017</p>	<table border="1"> <tr> <td data-bbox="1975 142 2593 196">Plaster work completed</td> </tr> <tr> <td data-bbox="1975 196 2593 250">Painting work completed</td> </tr> <tr> <td data-bbox="1975 250 2593 303">Septic tank completed</td> </tr> <tr> <td data-bbox="1975 303 2593 407">Sanitary and plumbing work in progress</td> </tr> <tr> <td data-bbox="1975 407 2593 461">-</td> </tr> <tr> <td data-bbox="1975 461 2593 514">Electrical work in progress</td> </tr> <tr> <td data-bbox="1975 514 2593 690">187 work in progress (7 in layout stage, 59surrendere)</td> </tr> <tr> <td data-bbox="1975 690 2593 743">135 slab casted</td> </tr> <tr> <td data-bbox="1975 743 2593 792">Finishing work in 78 units in</td> </tr> </table>	Plaster work completed	Painting work completed	Septic tank completed	Sanitary and plumbing work in progress	-	Electrical work in progress	187 work in progress (7 in layout stage, 59surrendere)	135 slab casted	Finishing work in 78 units in
Plaster work completed															
Painting work completed															
Septic tank completed															
Sanitary and plumbing work in progress															
-															
Electrical work in progress															
187 work in progress (7 in layout stage, 59surrendere)															
135 slab casted															
Finishing work in 78 units in															