

**Navjivan(Kust) Ashram**

S. No.	Name of the District/ULB	Name of the Project	Total Project cost in Rs Crore / Approval Order No. / Date/ Head	Agreement No./ Date/Contract Price in Rs Crore	As per Agreement, Project Start Date / Total Duration / Completion Date	Component wise physical progress		
						Component	Progress till last month	Progress in current month
1	2	3	4	5	6	7	8	9
							Details	Details
11	East Singhbhum / Jamshedpur NP	Navjivan(Kust) Ashram	(i)Total project cost (Rs) <b>24.90 Cr.</b> (ii) Approval order no- Letter no.-611 Date:- 28/02/2017	169/28.02.2017/ <b>Rs.24.90 Cr</b>	28.02.2017/24 month/27.02.2019	Transit Block(25 nos.)  Community Centre(1 nos)	1. Excavation for community center at shastri ashram is under process. 2. Concreting for roof slab of ground floor for Block no. 12 of Shastri Ashram is under process.	1. Shuttering for roof slab of 1st floor of Block no.12 at Shastri Ashram is under progress.