

Client : Jharkhand Urban Infrastructure Development Company (JUIDCO) & States Programme Management Level Group (SPMG).

Project Management Consultant : Tractebel Engineering Pvt.Ltd.

Name of Contractor : UEM India Pvt.Ltd.

S. No	Structure	Component	Units	Total Qty	Physical Progress @ Present Milestone -5			Remarks
					Cumulative Progress	Todays Progress	Zone wise Progress (%)	
1	Sewerage Treatment Plants	5 MLD STP	Lumsum Contract	100%	25%	-	25%	No Progress
		7 MLD STP	Lumsum Contract	100%	16%	-	16%	No Progress
2	RCC Pipe Networks	NP3 pipe Laying works @ Zone -1	Mts	18750	6154.40	0.00	33%	No Progress
		NP3 pipe Laying works @ Zone -2	Mts	38037	11184.25	228.00	29%	Node : 145-C-145B-145A,147E-147F,116-K -116L-116Y-115, 145F-145G, 36U-36V,32-32A, 51-51A-51B, 12C-12 D.
3	House service connections	HSC @ Zone -1	No's	3565	351	0	10%	No Progress
		HSC @ Zone -2	No's	17435	739	0	4.2%	No Progress
4	Manholes Chambers	Manholes @ Zone 1	No's	713	199	0	28%	No Progress
		Manholes @ Zone 2	No's	1494	257	0	17%	No Progress
5	Road restoration works	Road restoration @ Zone-1	Sqm	17739	1537.35	0	9%	No Progress
		Road restoration @ Zone-2	Sqm	40697	2554.29	0.00	6%	No Progress
6	SPS & MPS	SPS & MPS @ Zone -1	No's	2	0.05		3%	All Designs & drawings are approved. MPS & SPS cutting edge fabrication works completed excluding minor finishings.
		SPS & MPS @ Zone -2	No's	5	0.05		1%	
7	Rising Main	DI - K7 pipes	Mts		0		0%	Procurement of pipes is to be done as per the EDC certification.
		DI - K9 pipes	Mts		0		0%	
8	Low cost sanitation	New Low Cost Sanitations	No's	4	4		80%	Out of 04nos only 4 LCS are taken up and hence the new LCS activity is completed and 80% progress is considered.
		Renovation works @ LCS	No's	11	9		82%	2 LCS work under progress
9	Nalla Restoration	Jharana & Ghormala Nala	Sqm	73680	0		0%	Survey works completed by the contractor. However drawing submission is in progress
		Gopalpur Nala	Item	110000	0		0%	
10	Electro Mechanical works	Zone -1 & Zone -2	No's	114	49		43%	Total of 114nos Electro mechanical items are to be procured, 49nos inspection & supply is completed, which are not properly stored. And 2nos inspection completed.

Remarks : Out of 27months of stipulated time period of the project, 21months of time is lapsed. Hence to achieve the progress of work in the remaining time will need extra manpower, machinery etc. The PMC is educating the contractor to work as per the revised construction program which is submitted by the contractor on dated 26/08/2017. The contractor is also educated to comply the Non-conformance activities which are reported by the PMC to improvize the Quality assurance at site



Name : Shobhakant Labh
Designation : Sr.RE & CM.

Client : Jharkhand Urban Infrastructure Development Company (JUIDCO) & States Programme Management Level Group (SPMG).

Project Management Consultant : Tractebel Engineering Pvt.Ltd.

Name of Contractor : UEM India Pvt.Ltd.

S. No	Structure	Component	Units	Total Qty	Physical Progress @ Present Milestone -5			Remarks
					Cumulative Progress	Todays Progress	Zone wise Progress (%)	
1	Sewerage Treatment Plants	5 MLD STP	Lumsum Contract	100%	25%	-	25%	No Progress
		7 MLD STP	Lumsum Contract	100%	16%	-	16%	No Progress
2	RCC Pipe Networks	NP3 pipe Laying works @ Zone -1	Mts	18750	6154.40	0.00	33%	No Progress
		NP3 pipe Laying works @ Zone -2	Mts	38037	11184.25	228.00	29%	Node : 145-C-145B-145A,147E-147F,116-K -116L-116Y-115, 145F-145G, 36U-36V,32-32A, 51-51A-51B, 12C-12 D.
3	House service connections	HSC @ Zone -1	No's	3565	351	0	10%	No Progress
		HSC @ Zone -2	No's	17435	739	0	4.2%	No Progress
4	Manholes Chambers	Manholes @ Zone 1	No's	713	199	0	28%	No Progress
		Manholes @ Zone 2	No's	1494	257	0	17%	No Progress
5	Road restoration works	Road restoration @ Zone-1	Sqm	17739	1537.35	0	9%	No Progress
		Road restoration @ Zone-2	Sqm	40697	2554.29	0.00	6%	No Progress
6	SPS & MPS	SPS & MPS @ Zone -1	No's	2	0.05		3%	All Designs & drawings are approved. MPS & SPS cutting edge fabrication works completed excluding minor finishings.
		SPS & MPS @ Zone -2	No's	5	0.05		1%	
7	Rising Main	DI - K7 pipes	Mts		0		0%	Procurement of pipes is to be done as per the EDC certification.
		DI - K9 pipes	Mts		0		0%	
8	Low cost sanitation	New Low Cost Sanitations	No's	4	4		80%	Out of 04nos only 4 LCS are taken up and hence the new LCS activity is completed and 80% progress is considered.
		Renovation works @ LCS	No's	11	9		82%	2 LCS work under progress
9	Nalla Restoration	Jharana & Ghormala Nala	Sqm	73680	0		0%	Survey works completed by the contractor. However drawing submission is in progress
		Gopalpur Nala	Item	110000	0		0%	
10	Electro Mechanical works	Zone -1 & Zone -2	No's	114	49		43%	Total of 114nos Electro mechanical items are to be procured, 49nos inspection & supply is completed, which are not properly stored. And 2nos inspection completed.

Remarks : Out of 27months of stipulated time period of the project, 21months of time is lapsed. Hence to achieve the progress of work in the remaining time will need extra manpower, machinery etc. The PMC is educating the contractor to work as per the revised construction program which is submitted by the contractor on dated 26/08/2017. The contractor is also educated to comply the Non-conformance activities which are reported by the PMC to improvize the Quality assurance at site



Name : Shobhakant Labh
Designation : Sr.RE & CM.





