

Giridih Water Supply Scheme						
S. No.	Name of the District/ULB	Name of the Project	Total Project cost in Rs Crore / Approval Order No. / Date	Agreement No./ Date/Contract Price in Rs Crore	As per Agreement, Project Start Date / Total Duration / Completion Date	Component wise physical progress
						Progress
14	Giridih nagar parishad	Water supply scheme at Giridih nagar parishad	53.57cr	Agreement No. 187/ 12.05.2017/ 53.57 Cr.	12.05.2017	1)SPT for obtaining soil profile has been conducted on 05-08-17. Report to submitted on 20-08-2017. 2)Sample for conducting mix design for ESR has been send to BIT Sindri on 11-08-17.