

**Chakulia Urban Water supply scheme**

S. No.	Name of the District/ULB	Name of the Project	Total Project cost in Rs Crore / Approval Order No. / Date/ Head ('kh"KZ)	Agreement No./ Date/Contract Price in Rs Crore	As per Agreement, Project Start Date / Total Duration / Completion Date	Component wise physical progress		
						Component	Progress till last month	Progress in current month
1	2	3	4	5	6	7	8	9
							Details	Details
10	East Singhbhum / Chakulia NP	Chakulia Urban Water supply scheme	(i) Total Project cost(Rs) <b>16.52 Cr.</b> (ii) Approval order no-Letter no-614.dated 28.02.2017	169/28.02.2017/ <b>Rs16.52 Cr.</b>	28.02.2017/24/27.02.2019	1.HYGPT(1 nos.) 2.ESR(3 nos) 3.Dsribution &clear water main 4. Boundary wall	1. Design and drawing for all the components except for ESR zone-2&3 are given approval. 2. Pipe laying in zone-2 and zone-3 is in progress.	1. Pipe laying for zone-2 & zone-3 is under progress.

