

## Namami Gange Programme in Jaharkhand

S. No.	Name of the District/ULB	Name of the Project	Total Project cost in Rs Crore / Approval Order No. / Date/ Head ('kh''kZ)	Agreement No./ Date/Contract Price in Rs Crore	As per Agreement, Project Start Date / Total Duration / Completion Date	Component wise physical progress
						Progress in current month
1	2	3	4	5	6	7
Details						
1	Sahibganj / Rajmahal Nagar Panchayat	Rehabilitation/ Development works of Ghat and Crematoria at Rajmahal under Namami Gange Programme in Jaharkhand	-	176( JUIDCO), DATED 12-05-2017 contract price. Rs 11.69 Cr	17-03-2017 / 11 months / 11-02-2018	Survey work completed and design & drawing work under progress-
2	Sahibganj / Sahibganj	Rehabilitation/Development works of Ghat and crematoria at Kanaiyaghat under Namame Programmed	-	175( JUIDCO), DATED - 17-03-2017 contract price. Rs 8.02 Cr	17-03-2017 / 11 months / 11-02-2018	Survey work completed and design & drawing work under progress-
3	Sahibganj / Sahibganj	Rehabilitation/Development works of Ghat and crematoria at Sahibganj under Namame Programmed	-	186( JUIDCO), DATED 12-05-2017 contract price. <b>Rs 11.69 Cr</b>	12-05-2017 / 11 months / 11-04-2018	Survey work completed and design & drawing work under progress.